



Date: May 18, 2006  
To: PRAB  
From: Aleks Briedis, Recreation Director  
Tom Whitmore, Parks Director  
RE: May 22<sup>nd</sup> Meeting

The meeting for May 22<sup>nd</sup> has been cancelled. Our next meeting is scheduled for June 12<sup>th</sup>. Below is an update on our projects.

#### Pool Filters

The filters have been delivered. Installation will start today and will hopefully be completed by the end of the day. We have already started filling the pool with water. We will be ready to officially open on May 29<sup>th</sup>.

#### Sign Bids

City Council approved the purchase of 32 signs. We will place the order today and should have them in our hands in about 3 weeks. Tom and Aleks are currently working on the sign wording. We should have the wording available for your review at our next meeting.

#### Playgrounds

Heinze's playground is complete and kids are already using it and we are hearing great reviews! The fence posts between the playground and alley are installed and the fencing should be installed in the next week.

Davidson's playground is almost complete. The last layer of surfacing was completed on Wednesday, May 17<sup>th</sup>. The surfacing needs to cure and the playground will be opened, hopefully Friday morning.

Deerfield's playground is complete, however we can not officially open it to the public until the netting is in place. Drawings from the engineers on the netting should be in our hands by the end of the week.

We are also installing a fence around the playground. The fence posts are installed and we hope the fencing will be installed in the next week. After the fence is installed, we will place signage on the fence stating the playground can not be used during ballgames and we will lock the gate. We have cleared this method with our insurance carrier, CIRSA.





RE: May 22<sup>nd</sup> meeting  
Page 2

#### Action Park

Construction continues on the Action Park. They have completed the basework and are starting to dig the bowls. We did have a change order of \$42,227 approved by City Council at their May 17<sup>th</sup> meeting for redesign/build of the park due to the septic tanks and filling of the septic tanks with gravel and concrete.

#### Parking Lot

Once again, the paving is on hold. A few wet spots were found. The contractor is working on drying out the wet spots with a few different methods. We still do not have a time frame of when the lot will be completed.

#### Scoreboards

Scoreboards have been delivered. I-beams have also been delivered and painted. Tom is currently working on scheduling caisson drilling for the I-beams. The parks department will be installing the scoreboards.

Should you have any questions or concerns, please contact us.

Thanks.

